

Provisorischer Projektplan Schulraumplanung 25.März.2021

	Schulanlage Beunden	Summe	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034
1'000	Provisorien Klassentrakt Beunden (42 Container)	500									500							
500	Provisorium Sporthalle Beunden	500									500							
21'852	Neubau Beunden Ost	21'852	494	941	4'000	11'817	4'600											
11'850	Klassentrakt Beunden San/Neubau	12'250							100	300	300	500	3'000	6'050	2'000			
5'150	Sporthalle Beunden Sanierung	5'150									200	500	800	2'650	1'000			
1'500	Turnhalle Bürgerallee Sanierung	1'500													100	300	1'100	
5'400	Klassentrakt Bürgerallee Sanierung	5'400													100	300	5'000	
1'600	Aula Bürgerallee Sanierung	1'600												50	250	1'000	300	
48'852	Bürgerbeunden	48'752	494	941	4'000	11'817	4'600	0	100	300	1'500	1'000	3'800	8'750	3'450	1'600	6'400	0

Schulanlage Weidteile

600	Provisorium Klassentrakt 26 Container	600										600						
400	Provisorium Turnhalle	400										400						
3'000	Betonsanierungen	3'900				100	300	100	300	1'100	500	1'500						
10'750	Klassentrakt Sanierung	10'750						100	500	2'400	2'500	5'250						
5'700	Turnhalle Sanierung	5'700						50	50	100	100	900	4'500					
2'450	Hauswirtschaftstrakt San/Erweiterung	2'450						25	50	75	50	100	2'150					
2'500	Sanierung Kindergarten	2'500						25	25	50	100	300	2'000					
1'050	Neubau Kindergarten	1'050						50	100	100	200	600						
26'450	Weidteile	27'350	0	0	100	100	300	1'025	3'825	3'450	9'650	8'650	8'650	0	0	0	0	0

75'302	Summe	76'102	494	941	4'100	11'917	4'900	1'025	3'925	3'750	11'150	9'650	12'450	8'750	3'450	1'600	6'400	0
---------------	--------------	---------------	------------	------------	--------------	---------------	--------------	--------------	--------------	--------------	---------------	--------------	---------------	--------------	--------------	--------------	--------------	----------

IST	494	1'435	5'535	17'452	22'352	23'377	27'302	31'052	42'202	51'852	64'302	73'052	76'502	78'102	84'502	84'502
SOLL	1'000	4'000	9'000	14'000	19'000	24'000	29'000	34'000	39'000	44'000	49'000	54'000	59'000	64'000	69'000	74'000
Differenz	506	2'565	3'465	-3'452	-3'352	623	1'698	2'948	-3'202	-7'852	-15'302	-19'052	-17'502	-14'102	-15'502	-10'502

- Phasen 1 und 2 Grundlagen/Machbarkeit
- Phasen 3, 4 und 5 Studienauftrag/Architektur Wettbewerb
- Phasen 6 Vorprojekt, Bauprojekt
- Phasen 7 Stadtrat / Volksabstimmung
- Phasen 8 Ausführungsplanung
- Phasen 9 Bau